



Key:

- Site Hoarding
- 1 Jubilee Square – Removal of raised planters, reduce level dig, stone up tarmac, and drainage – Complete for 22nd December 2023
- 2 Blakey Moor Building - Fitout works for temporary site accommodation and welfare complete for 30th October 2023
- 3 Temporary Teaching Rooms – Units delivered to site week commencing 23rd October 2023. Installation and fitout to be completed by 1st December 2023.

Decant of FF&E from the Victoria building to be completed from 4th December to 15th December.

Temporary Teaching Rooms available for College use from 16th December 2023
- 4 Bam to take possession of the Victoria Building on 18th December 2023
- 5 Scaffold deliveries and installation to start week commencing 8th January 2024